

Document title: Air Dive DDC	Version: 01
	Page 1 of 3

Performed: 16/07/2026 AM 6 deviations, 1 not done

Chamber Checks External		
No.	Description	Check
1	Chamber primary air isolation valve	Open
2	Chamber air secondary isolation valve <i>Note: Open at king valve</i>	DEVIATION (expected Closed)
3	Main lock pressurisation valve	Closed
4	Entry lock pressurisation valve	Closed
5	Main lock exhaust valve	Closed
6	Entry lock exhaust valve	Closed
7	Main lock gauge isolation valve	Open
8	Entry lock gauge isolation valve	Open
9	Main lock bibs inlet valve	Closed
10	Entry lock bibs inlet valve	Closed
11	Main lock bibs dump <i>Note: Open</i>	DEVIATION (expected Closed)
12	Entry lock bibs dump <i>Note: Open</i>	DEVIATION (expected Closed)
13	Main lock bilge drain valve	Closed
14	Entry lock bilge drain valve	Closed
15	Entry lock relief valve secured	Open
16	Main lock relief valve secured	Open
17	Medical lock gauge valve	Open
18	Medical lock exhaust valve <i>Note: Closed</i>	DEVIATION (expected Open)
Chamber Checks Internal		
No.	Description	Check
1	Main lock pressurisation valve	Open
2	Entry lock pressurisation valve	Open
3	Main lock exhaust valve	Open
4	Entry lock exhaust valve	Open
5	Main lock gauge isolation valve	Open
6	Entry lock gauge isolation valve	Open
7	Main lock bibs inlet valve <i>Note: Open</i>	DEVIATION (expected Closed)
8	Entry lock bibs inlet valve <i>Note: Open</i>	DEVIATION (expected Closed)
9	Main lock bibs dump valve	Open
10	Entry lock bibs dump valve	Open
11	Main lock bilge drain valve	Closed
12	Entry lock bilge drain valve	Closed
13	Entry lock relief valve secured	Open
14	Main lock relief valve secured	Open
15	Medical lock closed and dogged with valve	Closed
16	Main lock door equalising valve	Open

Document title: Air Dive DDC	Version: 01
	Page 2 of 3

Chamber Checks Internal (continued)		
No.	Description	Check
17	Entry lock door equalising valve	Closed

Chamber Checks General		
No.	Description	Check
1	Open primary supply to DDC and check HP contents	205 bar
2	Open secondary supply to DDC and check HP contents	205 bar
3	Open O2 supply to bibs and check HP contents	138 bar
4	Check He O2 Contents	0 bar
5	Function primary supply to main lock	X
6	Function primary supply to entry lock	X
7	Function secondary supply to main lock	X
8	Function secondary supply to entry lock	X
9	Close secondary supply and open primary supply	X
10	Check sufficient bibs in entry and main lock	X
11	Open O2 panel valves and function main lock and entry lock bibs	X
12	Close O2 panel valves and vent down bibs	X
13	Secure O2 at quad until required for use <i>Note: In use</i>	NOT DONE
14	Check main and entry lock door seals are in good condition and lightly greased	X
15	Check sufficient bedding for 2 divers	X
16	Check first aid kit is in date for check	X
17	Check fire extinguisher in main lock is indicating fully charged	X
18	Check caisson gauge in main and entry locks	X
19	Function primary communications to main and entry lock	X
20	Function sound powered phone in main and entry lock	X
21	Check CO2 scrubber	X

Comments
None recorded

Name	Gerard Brennan	Position	diver
Signature		Date	16/07/2026